

ID	Task Name	Duration	Start	Finish	Total Slack	Qtr 3, 2024 Aug	Sep	Oct	Qtr 4, 2024 Nov	Dec	Jan	Qtr 1, 2025 Feb
0	sweetgreen Canton CT	90 days	Tue 9/10/24	Fri 1/17/25 0 days			9/10					sweetgreen Canton CT
1	Milestones	90 days	Tue 9/10/24	Fri 1/17/25 0 days			9/10					Milestones
8	Procurement	38 days	Wed 9/25/24	Mon 11/18/24 41 days			9/25					Procurement
13	Construction	79 days	Wed 9/25/24	Fri 1/17/25 0 days			9/25					Construction
14	Mobilization - enabling	1 day	Wed 9/25/24	Wed 9/25/24 0 days			9/25					Mobilization - enabling
15	Make Safe Existing MEPs	1 day	Thu 9/26/24	Thu 9/26/24 0 days			9/26					Make Safe Existing MEPs
16	Layout Sawcuts for New Underground	1 day	Fri 9/27/24	Fri 9/27/24 0 days			9/27					Layout Sawcuts for New Underground
17	Sawcut and Excavate New Underground	7 days	Mon 9/30/24	Tue 10/8/24 0 days			9/30					Sawcut and Excavate New Underground
18	Install Plumbing, Inspect and Backfill and Place Trenches	10 days	Wed 10/9/24	Wed 10/23/24 0 days			10/9					Install Plumbing, Inspect and Backfill and Place Trenches
19	Layout New Walls and Construct	10 days	Thu 10/24/24	Wed 11/6/24 0 days			10/24					Layout New Walls and Construct
20	Install in-Wall Plumbing and Electrical Rough	10 days	Tue 11/5/24	Mon 11/18/24 0 days			11/5					Install in-Wall Plumbing and Electrical Rough
21	Run New Ductwork Off Existing RTUs	8 days	Tue 11/5/24	Thu 11/14/24 33 days			11/5					Run New Ductwork Off Existing RTUs
22	Insulate and Install New Drywall, Tape and Sand	5 days	Tue 11/19/24	Mon 11/25/24 0 days			11/19					Insulate and Install New Drywall, Tape and
23	Prime Paint all Exposed Locations	1 day	Tue 11/26/24	Tue 11/26/24 0 days			11/26					Prime Paint all Exposed Locations
24	Install Ceiling Grid, MEP Drops and Overhead Lighting	6 days	Wed 11/27/24	Thu 12/5/24 0 days			11/27					Install Ceiling Grid, MEP Drops and O
25	Install New Flooring	5 days	Fri 12/6/24	Thu 12/12/24 0 days			12/6					Install New Flooring
26	Install Plumbing Finishes and Fit Out Bathrooms	5 days	Fri 12/13/24	Thu 12/19/24 0 days			12/13					Install Plumbing Finishes and F
27	Install New Millwork, Owner Supplied Materials and Loose Finishes	10 days	Fri 12/13/24	Fri 12/27/24 4 days			12/13					Install New Millwork, Owner
28	Install New Wall Finishes (FRP, Tile)	5 days	Fri 12/20/24	Fri 12/27/24 0 days			12/20					Install New Wall Finishes (F
29	Install New Coolers and Finish MEPs	7 days	Mon 12/30/24	Wed 1/8/25 0 days			12/30					Install New Coolers an
30	Factory Start New Equipment	3 days	Mon 12/30/24	Thu 1/2/25 4 days			12/30					Factory Start New Equipr
31	Paint Walls	3 days	Thu 1/9/25	Mon 1/13/25 0 days			1/9					Paint Walls
32	Infill Ceiling Tiles	1 day	Tue 1/14/25	Tue 1/14/25 0 days			1/14					Infill Ceiling Tiles
33	Final Local Building and Health Inspections	3 days	Wed 1/15/25	Fri 1/17/25 0 days			1/15					Final Local Buildin
34												
35	Completion	0 days	Fri 1/17/25	Fri 1/17/25 0 days							1/17	Completion