

## BU 5th Floor Office Reno 855 Commonwealth Ave Boston, MA

ID	Task Name	Duration	Current Start	Current Finish	Gantt Chart																											
					1	8	15	22	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9
0	<b>BU - 5th Floor 855 Commonwealth Ave</b>	<b>117 days</b>	<b>Tue 2/10/26</b>	<b>Mon 7/27/26</b>	NA [Gantt Bar] BU - 4th Floor																											
1	<b>Milestones</b>	<b>117 days</b>	<b>Tue 2/10/26</b>	<b>Mon 7/27/26</b>	NA [Gantt Bar] Milestones																											
2	Project Award	0 days	Tue 2/10/26	Tue 2/10/26	NA [Gantt Bar] Project Award																											
3	Mobilization	0 days	Tue 5/26/26	Tue 5/26/26	NA [Gantt Bar] Mobilization																											
4	Substantial Completion	0 days	Wed 7/22/26	Wed 7/22/26	NA [Gantt Bar] Substantial Completion																											
5	Certificate of Occupancy	0 days	Mon 7/27/26	Mon 7/27/26	NA [Gantt Bar] Certificate of Occupancy																											
6	<b>Preconstruction</b>	<b>70 days</b>	<b>Tue 2/10/26</b>	<b>Wed 5/20/26</b>	NA [Gantt Bar] Preconstruction																											
7	Proposal Submitted	0 days	Tue 2/10/26	Tue 2/10/26	NA [Gantt Bar] Proposal Submitted																											
8	Owner Award Project	7 days	Tue 2/10/26	Thu 2/19/26	NA [Gantt Bar] Owner Award Project																											
9	Turnover and Start Buyout Process	10 days	Fri 2/20/26	Thu 3/5/26	NA [Gantt Bar] Turnover and Start Buyout Process																											
10	Permit Application Submission	3 days	Fri 2/20/26	Tue 2/24/26	NA [Gantt Bar] Permit Application Submission																											
11	Permit App Review	60 days	Wed 2/25/26	Wed 5/20/26	NA [Gantt Bar] Permit App Review																											
12	Permit Received	0 days	Wed 5/20/26	Wed 5/20/26	NA [Gantt Bar] Permit Received																											
13	<b>Procurement</b>	<b>77 days</b>	<b>Wed 2/25/26</b>	<b>Mon 6/15/26</b>	NA [Gantt Bar] Procurement																											
14	Division 6 - Wood and Plastic	68 days	Fri 2/27/26	Thu 6/4/26	NA [Gantt Bar] Division 6 - Wood and Plastic																											
23	Division 8 - Doors and Windows	75 days	Fri 2/27/26	Mon 6/15/26	NA [Gantt Bar] Division 8 - Doors and Windows																											
40	Division 9 - Finishes	53 days	Fri 3/6/26	Wed 5/20/26	NA [Gantt Bar] Division 9 - Finishes																											
65	Division 10 - Specialties	43 days	Fri 3/6/26	Wed 5/6/26	NA [Gantt Bar] Division 10 - Specialties																											
74	Division 21 - Fire Protection	29 days	Fri 3/6/26	Wed 4/15/26	NA [Gantt Bar] Division 21 - Fire Protection																											
83	Division 22 - Plumbing	44 days	Fri 3/6/26	Thu 5/7/26	NA [Gantt Bar] Division 22 - Plumbing																											
92	Division 23 - HVAC	71 days	Wed 2/25/26	Fri 6/5/26	NA [Gantt Bar] Division 23 - HVAC																											
103	Division 26 - Electrical	58 days	Fri 2/27/26	Wed 5/20/26	NA [Gantt Bar] Division 26 - Electrical																											
114	<b>Construction</b>	<b>45 days</b>	<b>Tue 5/26/26</b>	<b>Mon 7/27/26</b>	NA [Gantt Bar] Construction																											
115	Mobilize	3 days	Tue 5/26/26	Thu 5/28/26	NA [Gantt Bar] Mobilize																											
116	MEP Make Safe	2 days	Wed 5/27/26	Thu 5/28/26	NA [Gantt Bar] MEP Make Safe																											
117	Demo of Existing Space Ready for Renovations	5 days	Fri 5/29/26	Thu 6/4/26	NA [Gantt Bar] Demo of Existing Space Ready for Renovations																											
118	<b>Under Slab and Slab Work</b>	<b>3 days</b>	<b>Wed 6/3/26</b>	<b>Fri 6/5/26</b>	NA [Gantt Bar] Under Slab and Slab Work																											
119	Layout and Core for Underslab Drain Line	1 day	Wed 6/3/26	Wed 6/3/26	NA [Gantt Bar] Layout and Core for Underslab Drain Line																											
120	Install Below Floor Plumbing	1 day	Wed 6/3/26	Wed 6/3/26	NA [Gantt Bar] Install Below Floor Plumbing																											
121	Below Floor Plumbing Inspection	1 day	Thu 6/4/26	Thu 6/4/26	NA [Gantt Bar] Below Floor Plumbing Inspection																											
122	Concrete infills of MEPs	1 day	Fri 6/5/26	Fri 6/5/26	NA [Gantt Bar] Concrete infills of MEPs																											
123	<b>Above Slab Work</b>	<b>33 days</b>	<b>Fri 6/5/26</b>	<b>Tue 7/21/26</b>	NA [Gantt Bar] Above Slab Work																											
124	Layout	2 days	Fri 6/5/26	Mon 6/8/26	NA [Gantt Bar] Layout																											
125	Frame Walls, Ceilings, Soffits	4 days	Mon 6/8/26	Thu 6/11/26	NA [Gantt Bar] Frame Walls, Ceilings, Soffits																											
126	In-wall and hard ceiling electrical, FA and Tele Data rough	3 days	Wed 6/10/26	Fri 6/12/26	NA [Gantt Bar] In-wall and hard ceiling electrical, FA and Tele Data rough																											
127	Install Mechanical Equipment	4 days	Mon 6/8/26	Thu 6/11/26	NA [Gantt Bar] Install Mechanical Equipment																											
128	Install Ductwork for HVAC Distribution	7 days	Thu 6/11/26	Fri 6/19/26	NA [Gantt Bar] Install Ductwork for HVAC Distribution																											

